

JOB-1 - Workshop frame — sample job

Customer: Demo Workshop (fictional)

Engine: Exhaustive

Last optimized: 10/3/2026 11:28 PM

Printed: Oct 3, 2026, 11:28:23 PM EDT

3 Total Stock Bars	12 Total Pieces	3/4" Total Waste	99.8% Efficiency
Cut Method: Bandsaw Kerf: 1/16"			

Material List

Stock bars used in this cutting plan.

MATERIAL	LENGTH	QTY
Square Tube - 2" x 1/8" wall	144"	2
Square Tube - 2" x 1/8" wall	96"	1
Total Bars Used		3 bars

Square Tube - 2" x 1/8" wall	3 bars · 12 pieces · 99.8% efficiency
------------------------------	---------------------------------------

#	STOCK LENGTH	CUTS	WASTE
1	144"	RAIL 47-7/8" RAIL 47-7/8" LEG 29-7/8" BRACE 17-7/8"	1/4"
2	144"	LEG 29-7/8" LEG 29-7/8" LEG 29-7/8" BRACE 17-7/8" BRACE 17-7/8" BRACE 17-7/8"	3/8"
3	96"	RAIL 47-7/8" RAIL 47-7/8"	1/8"

Notes
Sample cutting plan — no customer data.
Deburr cut ends and label each part before assembly.